



5) Other Bond Related Administrative Activity Updates

MDE – Site Visits:

- The last three facilities that have to be signed off are Wingfield, Forest Hill and Bailey.
- Boyd Elementary – Two items remaining Egress in the Library Computer Room, Speech Room, 3rd and 4th Grade Classroom windows do not meet Life Safety Code 90% complete
- Callaway – The last items remaining are Egress Windows currently being installed 40% complete
- Van Winkle Elementary School – Damaged Bus Saging Parking Lot – 100% complete
- Jim Hill – The items remaining are the damaged Bleacher which are currently being removed
- Spann Elementary School is about 85% complete
- Casey Soil Erosion Drainage and soil erosion is about 15% complete
- Casey and Spann Elementary School Exterior Lighting has been completed.
- Powell Middle School Circular Drive and Parking Lot Resurfacing has been completed
- Green Elementary School Carpet Replacement is 50% complete.

6) Facilities and Operation – Site visit invitation to Forest Hill High School and Callaway High School to observe construction in progress Date August 14, 2020

- Callaway: 9:30 AM – 10:30 AM
- Forest Hill: 11:00 AM – 12:00 PM
 - Further progress have been made since the last site visit. Municipal site visits are encouraged.

7) Next Scheduled Monthly ZOOM Meeting September 22, 2020

Others

- Lanier High School – Improvement Projects include: Interior Improvement, Restroom Renovations and Front Entrance Renovations; MDAH approved the Front Entrance and all the work will be happening simultaneously.
 - Pre-construction conference is upcoming and a